



**TOWN OF EAST LONGMEADOW**

Town Manager's Report

November 13, 2025

Good evening:

Attached please find project reports for the weeks of October 20th and October 27th regarding the construction of the new high school and natatorium. The Building Committee did a walkthrough of the site on October 30<sup>th</sup> and the overall tenor of the group was one of awe and sheer amazement. Thank you again to the project team for taking the time. Just a reminder, you can get scheduling and progress information at any time on the website at <https://www.eastlongmeadowma.gov/elhsbuildingproject>

I am pleased to announce that our patience in selecting the perfect candidate to be our new Council on Aging Director has finally paid off. Emily Constantino has accepted the position and she will begin on December 1<sup>st</sup>. Emily comes to us with a plethora of experience and education in her field and her personality will shine bright at the COA. Congrats to Emily and we look forward to her joining the team!

On Friday, members of the community, in conjunction with the Human Resources Department, COA, Eastern Hampden County Veterans Service District and the East Longmeadow Food Pantry planned and executed a last minute food drive that saw amazing success. With about 48 hours' notice, the group was able to fill the entire food pantry van in just 6 hours. Thank you to everyone who lent a helping hand and special thanks to the Doe Family who orchestrated the event.

I'd like to wish a fond farewell to Detective Sergeant, Daniel Bruno. Dan has been working at the East Longmeadow Police Department since May of 1998. Dan has recently accepted the job as the new Police Chief for the Town of Hampden. Their gain is certainly our loss, as Dan brought so much experience and professionalism to our organization. We wish him the best of luck as he moves on to this new chapter in his career. Congratulations Chief Bruno!

Thank you to all of our veterans for their service to our country and for fighting for our freedoms. We appreciate your commitment and bravery, and we honor your sacrifices.

Respectfully submitted,

Thomas D. Christensen  
Town Manager

## East Longmeadow High School Weekly Report No. 071 Monday, 10-20-25 through Saturday, 10-25-25

East Longmeadow High School  
180 Maple Avenue, East Longmeadow, MA 01116

### East Longmeadow High School Building:

#### **I. Safety:**

- a. The Project has worked 96 consecutive workdays without a lost time injury through Saturday, 10-25-25.

#### **II. Average Daily Manpower (Monday - Saturday):**

- a. The Project averaged 166 workers per day for the period of Monday, 10-20-25 through Saturday, 10-25-25.
- b. Please note a number of trades worked on Saturday, 10-25-25, to maintain project schedule. Fontaine has established an allowance, included in the accepted GMP, to cover these costs.

#### **III. Meetings:**

- a. The weekly Owner/Architect/Contractor (OAC) & Proposed Change Order (PCO) Review Meetings were held on Thursday, 10-23-25, starting at 1:00 PM.

#### **IV. Testing/Inspections:**

- a. Independent Testing Lab Services: (Allied Materials Testing Lab, Yankee - AVB Pull Testing)
  - Concrete, Reinforcement and Slab Flatness: No further inspections were performed this week.
  - Compaction Testing: Compaction testing was completed for East Rd. on Friday, 10-24-25.
  - Spray-on Fireproofing Material Testing: No further inspections were performed this week.
  - Structural Steel, Misc. Metals & Decking: No further inspections were performed this week.
  - Light Gage/Cold-Formed Metal Framing: No further inspections were performed this week.
  - Air & Vapor Barrier Pull Testing: (Allied/Yankee): No additional pull testing of AVB material completed this past week.
  - Asphalt Paving: Asphalt testing was completed during the paving of East Rd. on Saturday, 10-25-25.
  - Fire Stopping: A fire stopping inspection was completed on Tuesday, 10-21-25.
- b. Town of East Longmeadow's Building, Water/Sewer, Electrical, Plumbing, Fire Inspectors:
  - No further inspections were performed this past week.

Inspections by the Architect, Engineers, and Consultants:

  - JWA/SMMA Architects (Dorrie Brooks, Jay Williams & Julia Bollentin) were on site Thursday, 10-23-25, participating in the weekly OAC and PCO meetings, reviewing work progress, address/resolving field issues, and tour of the overall Project.
  - FST (Farzad) was on site Tuesday, 10-21-25, inspecting the Air Vapor Barrier (AVB) on the exterior of A, B, C, D & E Wings.

#### **On-Site Activities:**

##### **Div. 1 – General Conditions - Construction Manager at Risk:** (Fontaine Brothers)

- a. Fontaine continues processing product submittals, generate RFI's, issue shop drawings, develop monthly requisitions, etc.

##### **Div. 3 – Concrete/Reinforcement:** (Manafort/Precision)

- a. Continued installing rigid insulation board, poly vapor barrier and WWF for the concrete slab-on-grade work required in the Auditorium.

**Div. 4 – Masonry:** (Lighthouse)

- a. Continued the exterior brick veneer at the south and west sides of the E-Wing.
- b. Continued installing the polished granite veneer base at the north side of the E-Wing & started installing on A-Wing.
- c. Continued installing the mineral wool insulation blocks and brick wall anchors at the south & west sides of the A-Wing.
- d. Installing interior concrete block walls on the 1<sup>st</sup> Floor in the B & D Wings.

**Div. 5 – Misc. Metals (Stairs, Railings, Structural Steel Framing):** (Avid Steel Company)

- a. Installing support framing for equipment hung from the ceilings in Lab Classrooms.

**Div. 5 – Metals (Cold Formed Metal Framing):** (H. Carr & Sons)

- a. Continued installing CFMF for interior drywall partitions in the A & B-Wings.
- b. Continued installing door and window hollow metal frames in the A & E Wings.

**Div. 6 – Rough Carpentry:** (H. Carr & Sons)

- a. Maintaining work area barriers, safety railings/handrails, and floor opening covers where required.
- b. Installing temporary protection in exterior wall window opens in the A, B, C, D & E Wings.
- c. Installing in-wall wood blocking into drywall partitions in the A Wing.

**Div. 7 – Spray-on Fireproofing and Fire Rated Expandable Foam:** (H. Carr & Sons)

- a. Completing miscellaneous patching and repair of spray-on fireproofing materials where required.

**Div. 7 – Thermal & Moisture Protection: (Over Exterior Walls):** (Armani)

- a. Completing miscellaneous air & vapor barrier (AVB) installation on the exterior walls of all areas.

**Div. 7 – Roofing: (Tapered Insulation Board & Membrane):** (Silktown Roofing Company)

- a. Completing misc. roof detail work in the A & B-Wings.
- b. Installing the roof at the canopy of the C-Spine.

**Div. 7 – Metal Siding Panels:** (Chandler)

- a. Installing support clips and channels for the exterior metal panel siding at the A-Wing and B-Wings.
- b. Continued installing support clips for aluminum windows in the B-Wing.
- c. Installing windows on the north, east and south sides of D-Wing.

**Div. 8 – Hollow Metal Frames (Door Frames, Doors, Vision Panel):** (H. Carr & Sons)

- a. Installing HM door and window frames in the A Wing.

**Div. 9 – Gypsum Board:** (H. Carr & Sons)

- a. Continued taping installed gypsum board at the tops of drywall partitions in the corridors of the A, D & E Wings.
- b. Installing interior gyp board (closing walls) & taping on the 1<sup>st</sup> Floor in the D & E Wings.
- c. Installing sound proofing fiberglass insulation at drywall partitions before gyp board is installed in the D & E Wings.
- d. Installing mineral wool insulation at the inside of the exterior perimeter walls around the D & E Wings.
- e. Fire stopping the tops of drywall partitions where required in the D & E Wings.

**Div. 9 – Painting:** (John W. Egan Painting Co.)

- a. Not on site this week.

**Div. 21 – Fire Protection:** (Cogswell Fire Protection Company)

- a. Continued installation of the sprinkler piping system on the 2<sup>nd</sup> floor level in the D & E Wings.
- b. Installing the sprinkler head flex drops in the A & E-Wings.

**Div. 22 – Plumbing:** (Grasseschi Plumbing and Heating Company)

- a. Continued in-wall plumbing rough-in (domestic water supply and waste) in the A-Wing.
- b. Installing thermal insulation on in-wall domestic water piping in the A, B, D & E Wings.
- c. Continued plumbing rough-in at the Concessions Building.

**Div. 23 & 25 – Heating, Ventilation & Air Conditioning (HVAC):** (Willam F. Lynch Company, CTC Controls)

- a. Continued HVAC ductwork rough-in in the A, D, and E Wings.
- b. Continued temperature control rough-in (conduit, wire, back boxes, etc.) in the D & E Wings.
- c. Installing duct insulation wrap and refrigerant piping insulation in the ceiling of the D & E Wings.


**Div. 26 – Electrical:** (Griffin Electric Company)

- a. Continued installing in-wall electrical conduit drops & back boxes for lighting and power in the A and B Wings.
- b. Pulling MC cabling for interior lighting and fire alarm in the A, D & E Wings where drywall partitions have been framed.
- c. Continued electric building in the electric closets in the D & E Wings
- d. Completing electrical rough-in work at the new Concessions Building.
- e. Electrical rough-in/build-out in the MDF Room in the A-Wing.


**Div. 31, 32 & 33 – Earthwork, Improvements & Utilities:** (Gagliarducci Construction)

- a. Continued installing the ductile iron water supply main coming across the baseball field heading toward the building.
- b. Completing the same for the main sewage discharge pipe running parallel with the water main.
- c. Completed rough grading and compaction of the sub-base in the Auditorium prior to concrete slab-on-grade placement.
- d. Installing the concrete sidewalk from the tennis courts to the Concessions Building.
- e. Continued fine grading at the east side entrance driveway in preparation for asphalt paving
- f. Asphalt paving at the east side entrance driveway

**Photos:**



**Drywall topper installation at the northern end of A-Wing**



**CMU installation in the B-Wing locker rooms**



**Bollard installation at the electrical transformers**



**Lab grid installation on the 2nd floor of E-Wing**



**Top soil removal in the baseball field west of the new school**



**Windows installed on the southern side of D-Wing**



**Drywall finishing on the 2<sup>nd</sup> floor of D-Wing**



**Asphalt paving of the east access road leading to the loading docks**

## Natatorium Building - East Longmeadow High School Weekly Report No. 045 Monday, 10-20-25 through Saturday, 10-25-25

East Longmeadow High School  
180 Maple Avenue, East Longmeadow, MA 01116

### Natatorium Building – East Longmeadow High School

#### **I. Safety:**

- a. The Project has run 270 consecutive workdays without a lost time injury through Saturday, 10-25-25.

#### **II. Average Daily Manpower (Monday - Friday):**

- a. The Project averaged nine (9) workers per day for the period of Monday, 10-20-25, through Friday, 10-24-25.
- b. Note, the Project did work on Saturday, 10-25-25.

#### **III. Meetings:**

- a. There was a weekly Owner/Architect/Contractor (OAC) Meeting held on Thursday, 10-23-25.
- b. There was a weekly Proposed Change Order (PCO) Meeting held on Thursday, 10-23-25 following the OAC Meeting.

#### **IV. Testing/Inspections:**

- a. Independent Testing Lab: (Allied Materials Testing Lab)
  - Soil Compaction Testing:  
No soil compaction testing was required this week.
  - Concrete:  
No concrete testing was required this week.  
To date 579 cys of concrete have been placed at foundation walls, footings, and SOG for the pool structure.  
To date 141 cys of Shotcrete Concrete have been placed in the pool structure.
  - Masonry Mortar & Grout  
No masonry mortar & grout testing was required this week.
  - Reinforcement:  
No reinforcement testing was required this week.
  - Structural Steel:  
No structural steel inspections were necessary this past week.
- b. Town of East Longmeadow's Building, Electrical, Plumbing, Fire Inspectors:
  - No inspections by the Town's Building, Electrical, Plumbing, or Fire Inspectors were required this week.
- c. Inspections by the Architect, Engineers, and Consultants:
  - Jay Williams & Julia Bollentin (SMMA) were on site 10-23-25, attending the weekly OAC/PCO meetings & inspecting the work progress.
  - Dorrie Brooks (JWA) was on site 10-23-25, attending the weekly OAC/PCO meetings & inspecting the work progress.

### **On-Site Activities:**

#### **Div. 1 – Construction Manager at Risk:** (Fontaine Brothers)

- a. Fontaine is responsible for coordinating and managing all onsite construction activities as well as all safety practices of their subcontractors & vendors. Fontaine also schedules the materials testing lab as needed.
- b. Fontaine continues processing and developing the following:

- Product submittals for items needed in the building.
- Generate/issue RFI's for unforeseen items and items in question with the drawings/specifications.
- Issue approved shop drawings through the ProCore program.
- Compiling and issuing monthly requisitions.

**Div. 3 – Concrete:** (Manafort/Precision)

- a. AVB, rigid foam insulation, and reinforcement installation for slab-on-grade in the pool building.
- b. Total yardage of concrete (583 cys) has been placed to date for footings, foundation walls & SOG.
- c. Total yardage of shotcrete (141 cys) has been placed to date for the side walls of the pool structure.

**Div. 5 – Metals (Str. Stl., Decking, Joists):** (Norgate Fabrication, Stellar Steel Erection)

- a. Fontaine has awarded the structural steel package to Norgate Fabrication Company out of Canada.
- b. Structural steel erection will be performed by Stellar Steel Erectors.

**Div. 7 – Thermal & Moisture Protection: (Foundation Wall/Brick shelve Air & Vapor Barrier):** (Superior Waterproofing)

- a. No additional AVB materials and/or primer were completed this week at the concrete foundation walls.

**Div. 13 – Specialties (Pool Construction):** (Mainline Company)

- a. No additional work was completed this week.

**Div. 22 – Plumbing:** (Grasseschi Plumbing and Heating Company)

- a. Installing the trench drainage system for the actual pool structure.

**Div. 26 – Electrical: (Griffin Electric Company)**

- a. Installing under-slab conduit in the pool building.

**Div. 31, 32 & 33 – Earthwork, Improvements & Utilities:** (Gagliarducci Construction)

- a. Backfilling the pool structure
- b. Grading and compacting for slab-on-grade

**PHOTOS:**



**AVB installation for slab-on-grade in the western end of the building**



**Trench drain installation for the pool structure on the western side**



**Trench drain installation for the pool structure on the southern side**



**Slab-on-grade preparation in the pool building's locker rooms**

## East Longmeadow High School Weekly Report No. 072 Monday, 10-27-25 through Saturday, 11-1-25

East Longmeadow High School  
180 Maple Avenue, East Longmeadow, MA 01116

### East Longmeadow High School Building:

#### **I. Safety:**

- a. The Project has worked 5 consecutive workdays without a lost time injury through Saturday, 11-1-25.

#### **II. Average Daily Manpower (Monday - Saturday):**

- a. The Project averaged 173 workers per day for the period of Monday, 10-27-25 through Saturday, 11-1-25.
- b. Please note a number of trades worked on Saturday, 11-1-25, to maintain project schedule. Fontaine has established an allowance, included in the accepted GMP, to cover these costs.

#### **III. Meetings:**

- a. The weekly Owner/Architect/Contractor (OAC) & Proposed Change Order (PCO) Review Meetings were held on Thursday, 10-30-25, starting at 1:00 PM.

#### **IV. Testing/Inspections:**

- a. Independent Testing Lab Services: (Allied Materials Testing Lab, Yankee - AVB Pull Testing)
  - Concrete, Reinforcement and Slab Flatness: Concrete testing for sidewalks on 10-29-25 and 10-31-25.
  - Compaction Testing: No further inspections were performed this week.
  - Spray-on Fireproofing Material Testing: No further inspections were performed this week.
  - Structural Steel, Misc. Metals & Decking: No further inspections were performed this week.
  - Light Gage/Cold-Formed Metal Framing: No further inspections were performed this week.
  - Air & Vapor Barrier Pull Testing: (Allied/Yankee): No additional pull testing of AVB material completed this past week.
  - Asphalt Paving: No further inspections were performed this week.
  - Fire Stopping: No further inspections were performed this week.
- b. Town of East Longmeadow's Building, Water/Sewer, Electrical, Plumbing, Fire Inspectors:
  - Will Cahillane was on site Wednesday, 10-29-25, inspecting the work progress.Inspections by the Architect, Engineers, and Consultants:
  - James White (SMMA) was on site Tuesday, 10-28-25, inspecting the work progress
  - Camron St. Croix (SMMA) was on site Wednesday, 10-29-25, inspecting the work progress.
  - JWA/SMMA Architects (Aviva Galaski, August Rulewich, Jay Williams, Michael Manoaukian, Helen Fantini) were on site Thursday, 10-30-25, participating in the weekly OAC and PCO meetings, reviewing work progress, address/resolving field issues, and tour of the overall Project.

#### **On-Site Activities:**

##### **Div. 1 – General Conditions - Construction Manager at Risk:** (Fontaine Brothers)

- a. Fontaine continues processing product submittals, generate RFI's, issue shop drawings, develop monthly requisitions, etc.

**Div. 3 – Concrete/Reinforcement:** (Manafort/Precision)

- a. Continued installing rigid insulation board, poly vapor barrier and WWF for the concrete slab-on-grade work required in the Auditorium.
- b. Concrete placement for sidewalks near the tennis courts on 10-29-25 & 10-31-25.

**Div. 4 – Masonry:** (Lighthouse)

- a. Continued the exterior brick veneer at the south and west sides of the E-Wing.
- b. Continued installing the polished granite veneer base at the north side of the E-Wing & started installing on A-Wing.
- c. Continued installing the mineral wool insulation blocks and brick wall anchors at the south & west sides of the A-Wing.
- d. Installing interior concrete block walls on the 1<sup>st</sup> Floor in the B & D Wings.

**Div. 5 – Misc. Metals (Stairs, Railings, Structural Steel Framing):** (Avid Steel Company)

- a. Installing support framing for equipment hung from the ceilings in Lab Classrooms.

**Div. 5 – Metals (Cold Formed Metal Framing):** (H. Carr & Sons)

- a. Continued installing CFMF for interior drywall partitions in the A & B-Wings.
- b. Continued installing door and window hollow metal frames in the A & E Wings.

**Div. 6 – Rough Carpentry:** (H. Carr & Sons)

- a. Maintaining work area barriers, safety railings/handrails, and floor opening covers where required.
- b. Installing temporary protection in exterior wall window opens in the A, B, C, D & E Wings.
- c. Installing in-wall wood blocking into drywall partitions in the A Wing.

**Div. 7 – Spray-on Fireproofing and Fire Rated Expandable Foam:** (H. Carr & Sons)

- a. Completing miscellaneous patching and repair of spray-on fireproofing materials where required.

**Div. 7 – Thermal & Moisture Protection: (Over Exterior Walls):** (Armani)

- a. Completing miscellaneous air & vapor barrier (AVB) installation on the exterior walls of all areas.

**Div. 7 – Roofing: (Tapered Insulation Board & Membrane):** (Silktown Roofing Company)

- a. Completing misc. roof detail work in the A & B-Wings.
- b. Installing the roof at the canopy of the C-Spine.

**Div. 7 – Metal Siding Panels:** (Chandler)

- a. Installing support clips and channels for the exterior metal panel siding at the A-Wing and B-Wings.
- b. Continued installing support clips for aluminum windows in the B-Wing.
- c. Installing windows on the north, east and south sides of D-Wing.

**Div. 8 – Hollow Metal Frames (Door Frames, Doors, Vision Panel):** (H. Carr & Sons)

- a. Installing HM door and window frames in the A Wing.

**Div. 9 – Gypsum Board:** (H. Carr & Sons)

- a. Continued taping installed gypsum board at the tops of drywall partitions in the corridors of the A, D & E Wings.
- b. Installing interior gyp board (closing walls) & taping on the 1<sup>st</sup> Floor in the D & E Wings.
- c. Installing sound proofing fiberglass insulation at drywall partitions before gyp board is installed in the D & E Wings.
- d. Installing mineral wool insulation at the inside of the exterior perimeter walls around the D & E Wings.
- e. Fire stopping the tops of drywall partitions where required in the D & E Wings.

**Div. 9 – Painting:** (John W. Egan Painting Co.)

- a. Painting the main electrical room.

**Div. 21 – Fire Protection:** (Cogswell Fire Protection Company)

- a. Continued installation of the sprinkler piping system on the 2<sup>nd</sup> floor level in the D & E Wings.
- b. Installing the sprinkler head flex drops in the A & E-Wings.

**Div. 22 – Plumbing:** (Grasseschi Plumbing and Heating Company)

- a. Continued in-wall plumbing rough-in (domestic water supply and waste) in the A-Wing.
- b. Installing thermal insulation on in-wall domestic water piping in the A, B, D & E Wings.
- c. Continued plumbing rough-in at the Concessions Building.

**Div. 23 & 25 – Heating, Ventilation & Air Conditioning (HVAC):** (William F. Lynch Company, CTC Controls)

- a. Continued HVAC ductwork rough-in in the A, D, and E Wings.
- b. Continued temperature control rough-in (conduit, wire, back boxes, etc.) in the D & E Wings.
- c. Installing duct insulation wrap and refrigerant piping insulation in the ceiling of the D & E Wings.

**Div. 26 – Electrical:** (Griffin Electric Company)

- a. Continued installing in-wall electrical conduit drops & back boxes for lighting and power in the A and B Wings.
- b. Pulling MC cabling for interior lighting and fire alarm in the A, D & E Wings where drywall partitions have been framed.
- c. Continued electric building in the electric closets in the D & E Wings
- d. Completing electrical rough-in work at the new Concessions Building.
- e. Electrical rough-in/build-out in the MDF Room in the A-Wing.

**Div. 31, 32 & 33 – Earthwork, Improvements & Utilities:** (Gagliarducci Construction)

- a. Continued installing the ductile iron water supply main coming across the baseball field heading toward the building.
- b. Completing the same for the main sewage discharge pipe running parallel with the water main.
- c. Completed rough grading and compaction of the sub-base in the Auditorium prior to concrete slab-on-grade placement.
- d. Installing the concrete sidewalk from the tennis courts to the Concessions Building.
- e. Continued fine grading at the east side entrance driveway in preparation for asphalt paving
- f. Asphalt paving at the east side entrance driveway

**Photos:**



**Top soil stripping and grading of the baseball fields west of the building**



**Brick installation on the southern side of A-Wing**




**AVB installation on the area between A & E Wings**



**Heating equipment and roof curb installed on the D-Wing roof**



**Batt insulation installation on the 2nd floor of D-Wing**



**Drywall and insulation installation on the D-Wing kitchen ceiling**



**Curbing installation along East Rd.**



**Excavation for the sewer line leading from Norton St.**

## Natatorium Building - East Longmeadow High School Weekly Report No. 046 Monday, 10-27-25 through Saturday, 11-1-25

East Longmeadow High School  
180 Maple Avenue, East Longmeadow, MA 01116

### Natatorium Building – East Longmeadow High School

#### **I. Safety:**

- a. The Project has run 277 consecutive workdays without a lost time injury through Saturday, 11-1-25.

#### **II. Average Daily Manpower (Monday - Friday):**

- a. The Project averaged 16 workers per day for the period of Monday, 10-27-25, through Friday, 10-31-25.
- b. Note, the Project did not work on Saturday, 11-1-25.

#### **III. Meetings:**

- a. There was a weekly Owner/Architect/Contractor (OAC) Meeting held on Thursday, 10-30-25.
- b. There was a weekly Proposed Change Order (PCO) Meeting held on Thursday, 10-30-25 following the OAC Meeting.

#### **IV. Testing/Inspections:**

##### a. Independent Testing Lab: (Allied Materials Testing Lab)

- Soil Compaction Testing:

No soil compaction testing was required this week.

- Concrete:

No concrete testing was required this week.

To date 579 cys of concrete have been placed at foundation walls, footings, and SOG for the pool structure.

To date 141 cys of Shotcrete Concrete have been placed in the pool structure.

- Masonry Mortar & Grout

No masonry mortar & grout testing was required this week.

- Reinforcement:

No reinforcement testing was required this week.

- Structural Steel:

No structural steel inspections were necessary this past week.

##### b. Town of East Longmeadow's Building, Electrical, Plumbing, Fire Inspectors:

- The town's building commissioner, Will Cahillane, was on site inspecting the work progress.
- The town's plumbing inspector, Heath Dion, was on site for an inspection of the trench drain.

##### c. Inspections by the Architect, Engineers, and Consultants:

- Jay Williams, Michael Manoaukin & Helen Fantini (SMMA) were on site 10-30-25, attending the weekly OAC/PCO meetings & inspecting the work progress.
- Aviva Galaski & August Rulewich (JWA) were on site 10-30-25, attending the weekly OAC/PCO meetings & inspecting the work progress.

### **On-Site Activities:**

#### **Div. 1 – Construction Manager at Risk:** (Fontaine Brothers)

- a. Fontaine is responsible for coordinating and managing all onsite construction activities as well as all safety practices of their subcontractors & vendors. Fontaine also schedules the materials testing lab as needed.

- b. Fontaine continues processing and developing the following:
  - Product submittals for items needed in the building.
  - Generate/issue RFI's for unforeseen items and items in question with the drawings/specifications.
  - Issue approved shop drawings through the ProCore program.
  - Compiling and issuing monthly requisitions.

**Div. 3 – Concrete:** (Manafort/Precision)

- a. AVB, rigid foam insulation, and reinforcement installation for slab-on-grade in the pool building.
- b. Total yardage of concrete (583 cys) has been placed to date for footings, foundation walls & SOG.
- c. Total yardage of shotcrete (141 cys) has been placed to date for the side walls of the pool structure.

**Div. 5 – Metals (Str. Stl., Decking, Joists):** (Norgate Fabrication, Stellar Steel Erection)

- a. Fontaine has awarded the structural steel package to Norgate Fabrication Company out of Canada.
- b. Structural steel erection will be performed by Stellar Steel Erectors.

**Div. 7 – Thermal & Moisture Protection: (Foundation Wall/Brick shelve Air & Vapor Barrier):** (Superior Waterproofing)

- a. No additional AVB materials and/or primer were completed this week at the concrete foundation walls.

**Div. 13 – Specialties (Pool Construction):** (Mainline Company)

- a. No additional work was completed this week.

**Div. 22 – Plumbing:** (Grasseschi Plumbing and Heating Company)

- a. Installing the trench drainage system for the actual pool structure.

**Div. 26 – Electrical: (Griffin Electric Company)**

- a. Installing under-slab conduit in the pool building.

**Div. 31, 32 & 33 – Earthwork, Improvements & Utilities:** (Gagliarducci Construction)

- a. Backfilling the pool structure
- b. Grading and compacting for slab-on-grade

**PHOTOS:**



**Conduit installation for the pool building's score board**



**SOG preparation in the area between the pool structure and southern foundation wall**



**Grading and compaction along the northern foundation wall**



**SOG preparation in the pool building's locker rooms**